



पावर फाइनेंस कॉर्पोरेशन लिमिटेड
POWER FINANCE CORPORATION LTD.

(भारत सरकार का उपक्रम)

(A Govt. of India Undertaking)

(आई.एस.ओ. 9001:2015 प्रमाणित)

(ISO 9001:2015 Certified)

No.02:10: IPDS:III: 2017: Utilities

/S 1799

23 OCT 2017

To,

All MD's/CMD's of DISCOMS/ Heads of Power Utilities
(As per list enclosed)

Sub: Minutes of IT Review Meeting held on 16th October, 2017 (A/N) at PFC HQ., Delhi


Sir,

A review meeting was held on 16.10.2017 (A/N) at PFC HQ. under the chairmanship of Director (Commercial), PFC to review the status of award and implementation of IT Phase-II/ERP works, etc. under IPDS. In this regard, kindly find enclosed herewith minutes of the review meeting for further necessary action.

Thanking you,

Yours faithfully,

o/c


(Subir Saha)
GM (IPDS)

Encl.: As above

Copy for kind information to:

Shri Vishal Kapoor
Director (Distribution)
Ministry of Power, Shram Shakti Bhavan
Rafi Marg, New Delhi-110001

23 OCT 2017

IPDS: Record notes of Review Meeting held on 16th Oct'2017 (A/N) at PFC, Delhi.

Sh. D Ravi, Director (Commercial), PFC welcomed the representatives from the Utilities and informed that this meeting is a follow-up of the IT phase-II meeting held on 11th Sept'17. He emphasized that this will be the last opportunity to submit DPRs viz. IT Phase-II, ERP etc. List of participants from Utilities is placed at Annexure.

After a detailed discussion with Utilities, following action points emerged:

IT Phase -II

- Balance States including TN, Puducherry, Sikkim to submit DPRs, if any, immediately. Jaipur Discom not availing IT Phase II
- DRC approval is awaited from Jharkhand, Bihar and Manipur. Revised DRC awaited from UP. DRC approvals to be submitted by 25.10.2017
- States which have requested RECPDCL for extension of PMA works for IT Phase-II, to send copy of their request letter to PFC for expediting the same with RECPDCL.
- States where PMA appointment is still pending for IT Phase-II/ERP, to either give extension to the existing PMA or appoint new one immediately. If Discoms consider that they have competence to work without PMA, they may write to PFC for suitable exemption from MoP.
 - MP (C) - No requirement of PMA
 - Punjab to decide on requirement of PMA by 25.10.2017
 - WB- refloat NIT for PMA by 27.10.2017
 - Haryana to appoint PMA by 10.11.2017
 - J&K to appoint PMA by 15.11.2017
- 28 Utilities are in the process of NIT/RFP preparation due to which project implementation has been delayed by 2-5 months. IT Phase-II project completion timeline is to be adhered to strictly. States to quickly float NITs and award the works or opt for departmental mode of implementation. MoP is likely to cancel the grant offered for the project, if timeline is exceeded.
- States' timelines for award of IT Phase II projects are as follows:
 - Karnataka- Technical Bid opening on 17.10.2017
 - Kerala- NIT to be refloated after splitting by 31.10.2017
 - HP – NIT floated, Bid opening on 09.11.2017
 - Haryana - NIT by 10.11.2017
 - Punjab - NIT by 15.11.2017

ERP

- ERP DPRs along with DRC approval to be submitted by all States by 25.10.2017 or the projects may not be put up for approval in the next Monitoring Committee Meeting

Others

- 13 States which were sanctioned additional funds of Rs. 872 cr in the last MCM, to submit the DPRs along with DRC approvals, immediately. Last date for submission of DPRs is 25.10.2017
- IPDS progress to be updated by Utilities regularly on the Web based project monitoring system. The progress of work is being monitored at the highest level in MoP every fortnightly
- Timeline for award of works under IPDS was 30.09.2017. States where IPDS work is not yet awarded, to write to PFC/MoP for consideration for time extension of the same.

The meeting ended with vote of thanks to the chair.

IT Review Meeting held on 16.10.2017 (A/N) at PFC,HQ

S. No.	Name	Designation	Org/Utility Name
1	Shibu Samuel	DGM/CGM(IPDS)	MPPKVCL,Jabalpur
2	Vivek Chandra	GM&Head-IT	MPPKVCL,Jabalpur
3	Rameshwal Chaturvedi	DGM(IPDS)	MPMKVCL,Bhopal
4	Sangale Santosh	EE(IPDS)	MSEDCL
5	Anil Kumar sharma	SE/R-APDRP	DHBVN
6	B.T.Prakash Kumar	GM(IT & MIS)	BESCOM
7	Venkatesh .P.K	E.E(IT)	MESCOM
8	B.S.Ramesh	DGM(Proj.)	CESCOM
9	R.Rajappa	DT	HESCOM
10	M.Lakshmana Rao	GM(IT)	APEPDCL
11	V.Sridhar	Eng. Dir.- RAPDRP	TCS
12	S.J.Ram Mohan	ADE/SAP	APSPDCL
13	Tapas Sen	SE(E)/IT&C	WBSEDCL
14	Atul Pratap Singh	SE(RAPDRP Part-A)	UPPCL
15	Lalthan Kimi	EE	Mizoram-PD
16	Th. Jebankr	GM(P)	MSPDCL
17	Y. Dayanta kumar	Manager(P)	MSPDCL
18	J.R.Patel	Add. C.E.	CSPDCL
19	Panchanan Singh	EEE(RAPDRP)	JBVNL
20	Sanjay Kumar	GM IT	JBVNL
21	Parvez Ah. Wani	CEO-RAPDRP-A	J&K-PDD
22	Chaturbhuj Mishra	Nodal Officer-RAPDRP	SBPDCL & NBPDCL
23	Kesavadas V	Chief Engineer & Nodal Officer	KSEB
24	V. Prabhakar	GM/IT	APSPDCL
25	K.Srinivas	SE(Projects)	TSSPDCL
26	Gogu Srinivas	GM-IT	TSNPDCL
27	Kumkum Majumder	SE(IT&C)	WBSEDCL
28	Debabrata Dutta	AGM(Systems)	APDCL
29	B.Bunagohain	AGM-RAPDRP	APDCL
30	Laxman Chavan	CEE	GESCOM
31	AJS Sekhon	DyCE/IT	PSPCL
32	Vikas Gupta	EE-RAPDRP(Part-A)	UPCL
33	Antony Vivekanand	AE/RPNL/SCADA & Smart Grid	ED-Puducherry
34	C.Chanemayasoundar	AE/Computer Center	ED-Puducherry
35	P.Swain	SGM(IT)	CESU
36	N.K.Joshi	EE(IT)	JdVVNL
37	R.A.Sharma	SE(IT)	JVVNL
38	Swami Sharan Prasad	EEE/IPDS	NBPDCL
39	Rajeev Jain	SE(IT)	PVVNL
40	Shiv Bandhu Mittal	SE(RAPDRP-A)	DVVNL
41	R.K.Singh	EE(IT)	KESCO

S.No.	Name & Address
1	Chairman & Managing Director AP Southern Power Dist. Co. Ltd. Srinivasa Kalyana Mandampam Backside, Tiruchanoor Road, Kesvayana Gunta,
2	Chairman & Managing Director AP East Power Dist. Co. Ltd. P&T Colony, Near Gurudwara Junction, Seethammadhara
3	Chairman & Managing Director, Northern Power Dist.Co.of Telangana Ltd. House No. 2-5-31/2 Vidyut Bhawan, Nakkalgutta, Hanamkonda Warangal - 506 001
4	Chairman & Managing Director Southern Power Dist.Co. of Telangana Ltd. 6-1-50 Mint Compound, Hyderabad-500063.
5	Managing Director Assam Power Distribution Co. Ltd. Bijuli Bhawan IV Floor, Paltan Bazar Guwahati-781 001.
6	Managing Director, North Bihar Power Distribution Company Ltd. Vidyut Bhawan, Bailey Road Patna-800 021
7	Managing Director, South Bihar Power Distribution Company Ltd. Vidyut Bhawan, Bailey Road Patna-800 021
8	Managing Director Chhattisgarh State Power Distribution Co. Ltd. Danganiya ,P.O. Sunder Nagar, Raipur-492013
9	Managing Director, Uttar Gujarat Vij Company Ltd. Visnagar Road, Mehsana-384001.(Gujarat)
10	Managing Director, Madhya Gujarat Vij Co. Ltd. Vidyut Bhawan, Race Course Road Vadodara - 390 007
11	Managing Director Dakshin Gujarat Vij Company Ltd. Nana Varachha Road, Near Gajjar Petrol Pump, Kapodara, Surat-395006.
12	Managing Director Dakshin Haryana Bijli Vitran Nigam Ltd. Vidyut Sadan, Vidyut Nagar Hissar-125 005
13	Chairman & Managing Director Uttar Haryana Bijli Vitran Nigam Ltd. C-16, Vidyut Sadan, Sec.-6 Panchkula - 134 109.
14	Managing Director Himachal Pradesh State Eley Board Ltd., Vidyut Bhawan, Shimla-171004.

15	Commissioner/ Secretary (Power) Power Development Deptt. Government of J&K Civil Secretariat, Jammu-180001.
16	Managing Director Bangalore Elec. Supply Co. Ltd. Corporate Office, K.R. Circle Dr. Ambedkar Veedi Bangalore - 560 001.
17	Managing Director Mangalore Electricity Supply Corp., Corporate Office, Paradigm Plaza, 5th floor, AB Shetty Circle, Mangalore-575 001
18	Managing Director Hubli Electricity Supply Co. Ltd. (HESCOM), Corporate Office, P.B. Road, Navnagar, Hubli, Hubli - 580 025.
19	Managing Director Gulbarga Electricity Supply Co. Ltd., Corporate Office, Main Road Gulbarga-585 102. (Karnataka)
20	Managing Director Chamudeshwari Electric Supply Corpn. Ltd. No. 927, L Avenue Commercial Complex New Kantharaja Road, Saraswanthipuram Mysore-570 009.
21	Chairman Kerala State Electricity Board Ltd., Vaidyuthi Bhavanam P.B. No. 5048 Pattom Thiruvananthapuram - 695 004
22	Managing Director M.P. Purvi Kshetra Vidyut Vitran Co. Ltd., Shakti Bhawan, Vidyut Nagar, Jabalpur - 482 008.
23	Managing Director M.P. Paschim Kshetra Vitran Co. Ltd., Polo Grounds, Indore - 452 003
24	Managing Director M.P. Madhya Kshetra Vidyut Vitran Co. Ltd., Bijli Nagar Colony, Govindpura, Bhopal - 462 023.
25	Chairman & Managing Director Maharashtra State Electricity Dist. Co. Ltd. 6th floor, Prakashgadh, Plot No. G9 Station Road, Bandra (E) Mumbai-400 051.
26	CMD Punjab State Power Corporation Limited PSEB Head Office, The Mall, Patiala-147001
27	Managing Director Jaipur Vidyut Vitran Nigam Ltd. Vidyut Bhawan, Janpath, Jyoti Nagar, Jyoti Marg, Jaipur - 302 005.
28	Managing Director, Jodhpur Vidyut Vitran Nigam Ltd., New Power House, Industrial Area Jodhpur - 342 003.
29	Managing Director Ajmer Vidyut Vitran Nigam Ltd. Vidyut Bhawan, Panchel, Makarwali Road, Ajmer

30	Managing Director Paschimanchal Vidyut Vitran Nigam Ltd. Victoria Park Meerut -- 250 001.
31	Managing Director Madhyanchal Vidyut Vitran Nigam Ltd. 4-A, Gokhle Marg, Lucknow -- 226 001.
32	Managing Director Kanpur Electric Supply Co. (KESCO) 14/71, Civil Lines Kanpur
33	Managing Director Purvanchal Vidyut Vitran Nigam Ltd. Hydel Colony, Bhikhari Pur, Post DLW, Varanasi-221 004.
34	Managing Director Dakshinanchal Vidyut Vitran Nigam Ltd. 220 K.V. Vidyut Sub Station Mathura Agra By Pass Road, Sikandra, AGRA-282 007.
35	Managing Director Uttarakhand Power Corporation Nigam, Urja Bhawan, Kanwali Road, Dehradun- 248 001.
36	Chairman and Managing Director, West Bengal State Elec. Dstbn. Co. Ltd. Vidyut Bhavan 7th Floor, A-Block, Salt Lake City, Kolkata-700091.
37	Commissioner & Secretary (Power) Power & Electricity Deptt. Govt. of Mizoram, New Secretariat, Aizwal, Mizoram-796001
38	Commissioner & Secretary (Power) Govt. of Arunachal Pradesh Jal Vidyut Bhawan, Dist. Papumpare Itanagar-791111
39	Chairman and Managing Director Meghalaya Power Distribution Corporation Ltd. (MePDCL) Lum Jingshai, Short Round Road, Shillong -- 793 001.
40	Sh. K.D. Vizo Commissioner & Secretary (Power) Govt. of Nagaland, Deptt. of Power, Kohima-797 004.
41	CEO Central Electricity Supply Utility of Odisha (CESU) 2nd Floor, IDCO Towers, Janpath, Bhubaneswar, Odisha-751001
42	Managing Director Jharkhand Biji Vitran Nigam Ltd. HEC Engineering Building P.O DHURWA, Ranchi Jharkhand- 834004
43	Chairman Cum Managing Director Tripura State Elec. Corporation Ltd. Vidyut Bhawan, North Banamallipur, Agartala-799001
44	Executive Director, Manipur State Power Dist. Co. Ltd. 3rd Floor New Directorate Building (Near Hotel Imphal), North AOC, Manipur
45	Managing Director Paschim Gujarat Vj Co. Ltd. Nana Mava Main Road Laxminagar Rajkot-360004
46	Shri Vishal Kapoor Director Ministry of Power, Shram Shakti Bhawan, Rafi Marg