

Statement showing the Manufacturer Meters (LT CT operated & HT CT PT operated) tested for Compliance to BIS ICS Doc: ETD 13 (6211), April 2010 & Annexure-1 of Proceedings of the meeting (No. 17/3/CPRI/UARC/2010-11, Dt. 21.10.2010) as on 8th Mar. 2013

Sl. No.	Particulars of sample tested		Manufacturer details	Customer details	Inference
01	Designation [Implementation Under Test (IUT)]	Three Phase-4 Wire Trivector Meter HT-CT-PT operated	M/s. Secure Meters Limited P.O. Box 30, Pratap Nagar Industrial Area, Udaipur – 313 003.	M/s. Secure Meters Limited P.O. Box 30, Pratap Nagar Industrial Area, Udaipur – 313 003.	Complied. For details refer Test Report No.: ITID/PL/T0037/2010 Dated: 07.07.2010 & Test Report Revision No.:RITID/PL/T0037/2010 Dated: 16.08.2010 (Sheet Nos. 8, 12 & 13).
	Rating	-110V/ $\sqrt{3}$, -/5A, 50Hz, Cl. 0.5s			
	Meter Category	Category A			
	Number of Commn. Ports	THREE – RS 232, RS 485 & OPTICAL			
02	Designation [Implementation Under Test (IUT)]	3 Phase 4 Wire Energy Meter LT CT operated	M/s. Landis+Gyr Limited Village:Thana, Paragana:Dharampur, P.O. Baddi Tehsil: Nalagarh, Dist: Solan, Himachal Pradesh – 173205, India.	M/s. Landis+Gyr Limited Village:Thana, Paragana:Dharampur, P.O. Baddi Tehsil: Nalagarm, Dist: Solan, Himachal Pradesh – 173205, India.	Not Complied. For details refer Test Report No.: ITID/PL/T0041/2010 Dated: 08-07-2010 & Test Report Revision No.:RITID/PL/T0041/2010 Dated: 16.08.2010 (Sheet Nos. 11, 12 & 13).
	Rating	3x240/415V, 3x-/5(10)A, 50Hz, Class 0.5s			
	Meter Category	Category A			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
03	Designation [Implementation Under Test (IUT)]	Three Phase-4 Wire Trivector Meter HT-CT-PT operated	M/s. Secure Meters Limited P.O. Box 30, Pratap Nagar Industrial Area, Udaipur – 313 003.	M/s. Secure Meters Limited P.O. Box 30, Pratap Nagar Industrial Area, Udaipur – 313 003.	Complied. For details refer Test Report No.: ITID/PL/T0038/2010 Dated: 26.07.2010 & Test Report Revision No.: RITID/PL/T0038/2010 Dated: 16.08.2010 (Sheet Nos. 8, 12 & 13).
	Rating	-110V/ $\sqrt{3}$, -/5A, 50Hz, Cl. 0.5s			
	Meter Category	Category B			
	Number of Commn. Ports	THREE – RS 232, RS 485 & OPTICAL			
04	Designation [Implementation Under Test (IUT)]	Three Phase-4 Wire Trivector Meter LT-CT operated	M/s. Secure Meters Limited P.O. Box 30, Pratap Nagar Industrial Area, Udaipur – 313 003.	M/s. Secure Meters Limited P.O. Box 30, Pratap Nagar Industrial Area, Udaipur – 313 003.	Complied. For details refer Test Report No.: ITID/PL/T0039/2010 Dated: 26.07.2010 & Test Report Revision No.:RITID/PL/T0039/2010 Dated: 16.08.2010 (Sheet Nos. 7, 11 & 12).
	Rating	3x240V, -/5A, 50Hz, Cl. 0.5s			
	Meter Category	Category A			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
05	Designation [Implementation Under Test (IUT)]	3P4W, Electronic Trivector Meter, LT-CT operated	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	Complied. For details refer Test Report No.: ITID/PL/T0085/2010 Dated: 03.08.2010 & Test Report Revision No.:RITID/PL/T0085/2010 Dated: 25.08.2010 (Sheet Nos. 1, 4, 10, 11 & 12).
	Rating	3x240V, -/5A, 50Hz, Cl. 0.5s			
	Meter Category	Category A			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			

Sl. No.	Particulars of sample tested		Manufacturer details	Customer details	Inference
06	Designation [Implementation Under Test (IUT)]	Three Phase-4 Wire Trivector Meter LT-CT operated	M/s. Secure Meters Limited P.O. Box 30, Pratap Nagar Industrial Area, Udaipur – 313 003.	M/s. Secure Meters Limited P.O. Box 30, Pratap Nagar Industrial Area, Udaipur – 313 003.	Complied. For details refer Test Report No.: ITID/PL/T0035/2010 Dated:19.08.2010
	Rating	3x240V, -/5A, 50Hz, CI. 0.5s			
	Meter Category	Category C			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
07	Designation [Implementation Under Test (IUT)]	Three Phase-4 Wire Trivector Meter HT-CT-PT operated	M/s. Secure Meters Limited P.O. Box 30, Pratap Nagar Industrial Area, Udaipur – 313 003.	M/s. Secure Meters Limited P.O. Box 30, Pratap Nagar Industrial Area, Udaipur – 313 003.	Complied. For details refer Test Report No.: ITID/PL/T0040/2010 Dated:18.08.2010
	Rating	-110V/ $\sqrt{3}$, -/5A, 50Hz, CI. 0.5s			
	Meter Category	Category C			
	Number of Commn. Ports	THREE – RS 232, RS 485 & OPTICAL			
08	Designation [Implementation Under Test (IUT)]	3 Phase 4 Wire Energy Meter [LT CT]	M/s. Landis+Gyr Limited Village:Thana, Paragana:Dharampur, P.O. Baddi Tehsil: Nalagarh, Dist: Solan, Himachal Pradesh – 173205, India.	M/s. Landis+Gyr Limited Village:Thana, Paragana:Dharampur, P.O. Baddi Tehsil: Nalagarm, Dist: Solan, Himachal Pradesh – 173205, India.	Not Complied. For details refer Test Report No.: ITID/PL/T0073/2010 Dated: 31.08.2010
	Rating	3x240/415V, 3x-/5(10)A, 50Hz, CI. 0.5s			
	Meter Category	Category C			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
09	Designation [Implementation Under Test (IUT)]	A.C. 3 Phase 4 Wire Transformer operated [HT CT PT] Static Energy Meter	M/s. HPL Socomec Pvt. Ltd., 133, Pace City – 1, Sector – 37, Gurgaon(HR)-122001	M/s. HPL Socomec Pvt. Ltd., Atma Ram Mansion, 1/21, Asaf Ali Road, New Delhi - 110002	Not Complied. For details refer Test Report No.: ITID/PL/T0066/2010 Dated:26.08.2010
	Rating	3x(11kV/ $\sqrt{3}$ /110V/ $\sqrt{3}$), 50Hz, -/5A, CI. 0.5s			
	Meter Category	Category B			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
10	Designation [Implementation Under Test (IUT)]	A.C. 3 Phase 4 Wire Transformer operated [LT CT] static energy meter	M/s. HPL Socomec Pvt. Ltd., 133, Pace City – 1, Sector – 37, Gurgaon(HR)-122001	M/s. HPL Socomec Pvt. Ltd., Atma Ram Mansion, 1/21, Asaf Ali Road, New Delhi - 110002	Complied. For details refer Test Report No.: ITID/PL/T0074/2010 Dated:26.08.2010
	Rating	3x240V, 50Hz, -/5A, CI. 0.5s			
	Meter Category	Category A			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			

Sl. No.	Particulars of sample tested		Manufacturer details	Customer details	Inference
11	Designation [Implementation Under Test (IUT)]	A.C. 3P4W Transformer operated [LT CT] static energy meter	M/s. HPL Socomec Pvt. Ltd., 133, Pace City – 1, Sector – 37, Gurgaon(HR)-122001	M/s. HPL Socomec Pvt. Ltd., Atma Ram Mansion, 1/21, Asaf Ali Road, New Delhi – 110002	Complied. For details refer Test Report No.: ITID/PL/T0092/2010 Dated:26.08.2010
	Rating	3x240V, -/5A, 50Hz, CI. 0.5s			
	Meter Category	Category C			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
12	Designation [Implementation Under Test (IUT)]	3Ph4W, Electronic Trivector Meter, HT CT PT operated	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore – 570018	Complied. For details refer Test Report No.: ITID/PL/T0077/2010 Dated 19.08.2010
	Rating	3x63.5V, -/5A, 50Hz, CI. 0.5s			
	Meter Category	Category C			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
13	Designation [Implementation Under Test (IUT)]	3P 4W, LT CT operated, ac Static kWh meter	M/s. Genus Power Infrastructures Ltd., SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022	M/s. Genus Power Infrastructures Ltd., SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022	Complied. For details refer Test Report No.: ITID/PL/T0107/2010 Dated 22.09.2010
	Rating	3x240V, 3x(-/5)A, 50Hz, CI. 0.5s			
	Meter Category	Category A			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
14	Designation [Implementation Under Test (IUT)]	3 Phase, 4 Wire, ac Static Transformer operated HT CT-PT operated Trivector meter.	M/s. Genus Power Infrastructures Ltd., SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022	M/s. Genus Power Infrastructures Ltd., SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022	Not Complied. For details refer Test Report No.: ITID/PL/T0121/2010 Dated:01.11.2010
	Rating	3x63.5V, 3x(-/5)A, Ib=5 A, I _{max} =10A, 50Hz, CI. 0.5s			
	Meter Category	Category A			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
15	Designation [Implementation Under Test (IUT)]	3P4W, Electronic Trivector Meter HT CT PT operated .	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore – 570018	Not Complied. For details refer Test Report No.: ITID/PL/T0123/2010 Dated: 01.11.2010
	Rating	3x63.5V, -/5A, 50Hz, CI. 0.5s			
	Meter Category	Category B			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			

Sl. No.	Particulars of sample tested		Manufacturer details	Customer details	Inference
16	Designation [Implementation Under Test (IUT)]	3 Phase 4 Wire ac Static kWh meter LT/CT operated	M/s. Genus Power Infrastructures Ltd., SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022	M/s. Genus Power Infrastructures Ltd., SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022	Not Complied. For details refer Test Report No.: ITID/PL/T0126/2010 Dated: 10.11.2010
	Rating	3x240V, 3x(-/5)A, Ib=5A, I _{max} =10A, 50Hz, Cl. 0.5s			
	Meter Category	Category C			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
17	Designation [Implementation Under Test (IUT)]	A.C. 3P4W HT-CT-PT operated Static Energy Meter	M/s. HPL Socomec Pvt. Ltd., 133, Pace City – 1, Sector – 37, Gurgaon(HR)-122001	M/s. HPL Socomec Pvt. Ltd., Atma Ram Mansion, 1/21, Asaf Ali Road, New Delhi - 110002	Complied. For details refer Test Report No.: UARC/PL/T0130/2010 Dated: 01.11.2010
	Rating	3x-110/√3V, -/5A, 50Hz, Cl. 0.5s			
	Meter Category	Category A			
	Number of Commn. Ports	THREE – RS 232, RS 485 & OPTICAL			
18	Designation [Implementation Under Test (IUT)]	A.C. 3P4W HT-CT-PT operated Static Energy Meter	M/s. HPL Socomec Pvt. Ltd., 133, Pace City – 1, Sector – 37, Gurgaon(HR)-122001	M/s. HPL Socomec Pvt. Ltd., Atma Ram Mansion, 1/21, Asaf Ali Road, New Delhi - 110002	Complied. For details refer Test Report No.: UARC/PL/T0131/2010 Dated: 25.10.2010
	Rating	3x-110/√3V, -/5A, 50Hz, Cl. 0.5s			
	Meter Category	Category C			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
19	Designation [Implementation Under Test (IUT)]	Three Phase CT operated Trivector Meter (Static)	M/s. Omne Agate Systems Pvt Ltd., No. 99, MN Complex, Greams Road, Chennai – 600 006	M/s. Omne Agate Systems Pvt Ltd., No. 99, MN Complex, Greams Road, Chennai – 600 006	Not Complied. For details refer Test Report No.: UARC/PL/T0134/2010 Dated: 02.12.2010
	Rating	3x240V, 5-10A, 50Hz, Cl. 0.5s			
	Meter Category	Category A			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
20	Designation [Implementation Under Test (IUT)]	3P4W HT CT PT operated Electronic Trivector Meter	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	Complied. For details refer Test Report No.: UARC/PL/T0135/2010 Dated: 02.12.2010
	Rating	3x63.5V, -/5A, 50Hz, Cl. 0.5s			
	Meter Category	Category A			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			

Sl. No.	Particulars of sample tested		Manufacturer details	Customer details	Inference
21	Designation [Implementation Under Test (IUT)]	3P4W HT CT PT operated Electronic Trivector Meter	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	Complied. For details refer Test Report No.: UARC/PL/T0136/2010 Dated: 02.12.2010
	Rating	3x63.5V, -/5A, 50Hz, CI. 0.5s			
	Meter Category	Category A			
	Number of Commn. Ports	TWO – RS 485 & OPTICAL			
22	Designation [Implementation Under Test (IUT)]	3P4W LT CT operated Electronic Trivector Meter	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	Complied. For details refer Test Report No.: UARC/PL/T0138/2010 Dated: 02.12.2010
	Rating	3x240V, -/5A, 50Hz, CI. 0.5s			
	Meter Category	Category C			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
23	Designation [Implementation Under Test (IUT)]	3 Phase 4 Wire ac Static Transformer operated HT/CT PT operated Trivector Meter	M/s. Genus Power Infrastructures Ltd., SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022	M/s. Genus Power Infrastructures Ltd., SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022	Not Complied. For details refer Test Report No.: UARC/PL/T0141/2010 Dated: 10.11.2010
	Rating	3x63.5V, 3x(-/5)A, Ib=5A, Imax=10A, 50Hz, CI. 0.5s			
	Meter Category	Category C			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
24	Designation [Implementation Under Test (IUT)]	3 Phase 4 Wire Energy Meter LT CT operated	M/s. Landis+Gyr Limited Village:Thana, Paragana:Dharampur, P.O. Baddi Tehsil: Nalagarm, Dist: Solan, Himachal Pradesh – 173205, India.	M/s. Landis+Gyr Limited Village:Thana, Paragana:Dharampur, P.O. Baddi Tehsil: Nalagarm, Dist: Solan, Himachal Pradesh – 173205, India.	Complied. For details refer Test Report No.: UARC/PL/T0146/2010 Dated: 15.11.2010
	Rating	3x240/415V, 3x-/5(10)A, 50Hz, CI. 0.5s			
	Meter Category	Category A			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
25	Designation [Implementation Under Test (IUT)]	3P4W LT CT operated Electronic Trivector Meter	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore – 570018	Complied. For details refer Test Report No.: UARC/PL/T0139/2010 Dated: 02.12.2010
	Rating	3x240V, -/5A, 50Hz, CI. 1.0			
	Meter Category	Category C			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			

Sl. No.	Particulars of sample tested		Manufacturer details	Customer details	Inference
26	Designation [Implementation Under Test (IUT)]	3P 4W HT Electronic Trivector Meter.	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore – 570018	Complied. For details refer Test Report No.: UARC/PL/T0148/2010 Dated: 02.12.2010
	Rating	3x 63.5V, -/5A, 50Hz, Cl. 0.5s.			
	Meter Category	Category B			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
27	Designation [Implementation Under Test (IUT)]	3 Phase 4 Wire ac Static kWh meter HT/CT-PT operated	M/s. Genus Power Infrastructures Ltd., SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022	M/s. Genus Power Infrastructures Ltd., SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022	Complied. For details refer Test Report No.: UARC/PL/T0153/2010 Dated: 09.12.2010
	Rating	3x63.5V, (-/5)A, Ib=5A, Imax=10A, 50Hz, Cl. 0.5s			
	Meter Category	Category B			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
28	Designation [Implementation Under Test (IUT)]	A.C. 3P4W HT CT PT Operated Static Energy Meter	M/s. HPL Socomec Pvt. Ltd., 133, Pace City – 1, Sector – 37, Gurgaon(HR)-122001	M/s. HPL Socomec Pvt. Ltd., Atma Ram Mansion, 1/21, Asaf Ali Road, New Delhi - 110002	Complied. For details refer Test Report No.: UARC/PL/T0150/2010 Dated: 08-12-2010
	Rating	3x-(110/√3)V, -/5A, 50Hz, Cl. 0.5s.			
	Meter Category	Category B			
	Number of Commn. Ports	THREE – RS 232, RS 485 & OPTICAL			
29	Designation [Implementation Under Test (IUT)]	3P 4W ac Static kWh Meter LT/CT operated	M/s. Genus Innovation Ltd., SPL-2B, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022	M/s. Genus Innovation Ltd., SPL-2B, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022	Complied. For details refer Test Report No.: UARC/PL/T0160/2010 Dated: 09.12.2010
	Rating	3x240 V, 3x(-/5)A, 50Hz, Cl. 0.5s			
	Meter Category	Category A			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
30	Designation [Implementation Under Test (IUT)]	3 Phase 4 Wire Energy Meter LT CT operated	M/s. Landis+Gyr Limited Village:Thana, Paragana:Dharampur, P.O. Baddi Tehsil: Nalagram, Dist: Solan, Himachal Pradesh – 173205, India.	M/s. Landis+Gyr Limited Village:Thana, Paragana:Dharampur, P.O. Baddi Tehsil: Nalagram, Dist: Solan, Himachal Pradesh – 173205, India.	Complied. For details refer Test Report No.: UARC/PL/T0173/2010 Dated: 31.12.2010
	Rating	3x240/415V, 3x-/5(10)A, 50Hz, Cl. 0.5s			
	Meter Category	Category C			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			

Sl. No.	Particulars of sample tested		Manufacturer details	Customer details	Inference
31	Designation [Implementation Under Test (IUT)]	3 Phase, 4 Wire LT CT Meter	M/s. Omne Agate Systems Pvt Ltd., No. 99, MN Complex, Greams Road, Chennai – 600 006	M/s. Omne Agate Systems Pvt Ltd., No. 99, MN Complex, Greams Road, Chennai – 600 006	Complied. For details refer Test Report No.: UARC/PL/T0189/2010 Dated: 11.02.2011
	Rating	3x240V, 5-10Amps, Ib=5A, I _{max} =10A, 50Hz, Cl. 0.5s			
	Meter Category	Category A			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
32	Designation [Implementation Under Test (IUT)]	3 P, 4W, ac Static (HT Trivector meter) CT-PT Operated	M/s. Genus Power Infrastructures Ltd., SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022	M/s. Genus Power Infrastructures Ltd., SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022	Complied. For details refer Test Report No.: UARC/PL/T0002/2011 Dated: 14.02.2011
	Rating	3x63.5V, 3x (-/5)A, I _{max} =10A, 50Hz, Cl. 0.5s			
	Meter Category	Category A			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
33	Designation [Implementation Under Test (IUT)]	3 P, 4W, ac Static (HT Trivector meter) CT-PT Operated	M/s. Genus Power Infrastructures Ltd., SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022	M/s. Genus Power Infrastructures Ltd., SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022	Complied. For details refer Test Report No.: UARC/PL/T0004/2011 Dated: 14.02.2011
	Rating	3x63.5V, 3x (-/5)A, I _{max} =10A, 50Hz, Cl. 0.5s			
	Meter Category	Category C			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
34	Designation [Implementation Under Test (IUT)]	3P4W HT CT PT Operated Electronic Trivector Meter	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	Complied. For details refer Test Report No.: UARC/PL/T0005/2011 Dated: 14.02.2011
	Rating	3x63.5V, -/5A, 50Hz, Cl. 0.5s.			
	Meter Category	Category B			
	Number of Commn. Ports	TWO – RS 485 & OPTICAL			
35	Designation [Implementation Under Test (IUT)]	3P4W HT CT PT Operated Electronic Trivector Meter	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	Complied. For details refer Test Report No.: UARC/PL/T0006/2011 Dated: 14.02.2011
	Rating	3x 63.5V, -/1A, 50Hz, Cl. 0.2s.			
	Meter Category	Category C			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			

Sl. No.	Particulars of sample tested		Manufacturer details	Customer details	Inference
36	Designation [Implementation Under Test (IUT)]	3P4W HT CT PT Operated Electronic Trivector Meter	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	Complied. For details refer Test Report No.: UARC/PL/T0007/2011 Dated: 14.02.2011
	Rating	3x 63.5V, -/5A, 50Hz, Cl. 0.2s.			
	Meter Category	Category C			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
37	Designation [Implementation Under Test (IUT)]	3P, 4Wire LT-CT operated ac Static kWh Meter	M/s. Genus Power Infrastructures Ltd., Works-1: SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022 Works-2: Plot No.-12, Sector-4, IIE, Sidcul, Haridwar, Uttarakhand	M/s. Genus Power Infrastructures Ltd., SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022	Complied. For details refer Test Report No.: UARC/PL/T0012/2011 Dated: 14.02.2011
	Rating	3x240V, (3x-/5)A, I _{max} =10A, 50Hz, Cl. 0.5s			
	Meter Category	Category C			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
38	Designation [Implementation Under Test (IUT)]	Three Phase Four Wire Energy Meter	M/s. EMCO Ltd. Survey No. 57/2, Bldg. No. B-3, Sanjay Industrial Estate, Gala No. 1-8, Waghddara Road, Dara (UT) - 396193	M/s. EMCO Ltd. (Meter Division) Plot No. F-5, Rd. No. 28, Wagle Industrial Estate, Thane-400 604	Not Complied. For details refer Test Report No.: UARC/PL/T0013/2011 Dated: 21.02.2011
	Rating	240V, -5A, I _b =5A I _{max} =10A, 50Hz, Cl. 0.5s,			
	Meter Category	Category A			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
39	Designation [Implementation Under Test (IUT)]	3P 4W LT-CT operated ac Static Trivector Meter	M/s. Genus Innovation Ltd., SPL-2B, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022	M/s. Genus Innovation Ltd., SPL-2B, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022	Complied. For details refer Test Report No.: UARC/PL/T0025/2011 Dated:15.03.2011
	Rating	3x240V, 3x(-/5)A, I _{max} =10A, 50Hz, Cl. 0.5s			
	Meter Category	Category C			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
40	Designation [Implementation Under Test (IUT)]	Three Phase Four Wire LT CT operated Energy Meter	M/s. EMCO Ltd. B-3, 57/2, Sanjay Industrial Estate, Waghddara Rd., DADRA, DADRA NAGAR, HAVELI - 396193, INDIA	M/s. EMCO Ltd. B-3, 57/2, Sanjay Industrial Estate, Waghddara Rd., DADRA, DADRA NAGAR, HAVELI - 396193, INDIA	Complied. For details refer Test Report No.: UARC/PL/T0037/2011 Dated: 17.03.2011
	Rating	240V, -/5A, I _b =5A, I _{max} =10A, 50Hz, Cl. 0.5s			
	Meter Category	Category A			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			

Sl. No.	Particulars of sample tested		Manufacturer details	Customer details	Inference
41	Designation [Implementation Under Test (IUT)]	3Phase 4Wire HT-CT-PT operated Energy Meter	M/s. Landis+Gyr Limited Village:Thana, Paragana:Dharampur, P.O. Baddi Tehsil: Nalagram, Dist: Solan, Himachal Pradesh – 173205, India.	M/s. Landis+Gyr Limited Village:Thana, Paragana:Dharampur, P.O. Baddi Tehsil: Nalagram, Dist: Solan, Himachal Pradesh – 173205, India.	Complied. For details refer Test Report No.: UARC/PL/T0061/2011 Dated: 12.05.2011
	Rating	3x63.5V(P-N), -/110V (P-P),3x (-/5)A, I _{max} =10A, 50Hz, Cl. 0.5s			
	Meter Category	Category C			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
42	Designation [Implementation Under Test (IUT)]	3Phase 4Wire HT-CT Trivector meter ac static Transformer operated	M/s. Genus Power Infrastructures Ltd., Works-1: SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022 Works-2: Plot No.-12, Sector-4, IIE, Sidcul, Haridwar, Uttarakhand	M/s. Genus Power Infrastructures Ltd., Works-1: SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022 Works-2: Plot No.-12, Sector-4, IIE, Sidcul, Haridwar, Uttarakhand	Complied. For details refer Test Report No.: UARC/PL/T0081/2011 Dated: 28.06.2011
	Rating	3x63.5V, 3x(-/1)A, I _{max} =2A, 50Hz, Cl. 0.5s			
	Meter Category	Category A			
	Number of Commn. Ports	TWO – RS 485 & OPTICAL			
43	Designation [Implementation Under Test (IUT)]	3Phase 3Wire ac static Transformer operated Meter (HT-Trivector Meter)	M/s. Genus Power Infrastructures Ltd., Works-1: SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022 Works-2: Plot No.-12, Sector-4, IIE, Sidcul, Haridwar, Uttarakhand	M/s. Genus Power Infrastructures Ltd., Works-1: SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022 Works-2: Plot No.-12, Sector-4, IIE, Sidcul, Haridwar, Uttarakhand	Complied. For details refer Test Report No.: UARC/PL/T0082/2011 Dated: 12.07.2011
	Rating	110V, -/1A, I _{max} =2A, 50Hz, Cl. 0.5s			
	Meter Category	Category B			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
44	Designation [Implementation Under Test (IUT)]	3Phase 4Wire LTCT operated Energy Meter	M/s. Elster Metering Pvt. Ltd., Unit No. 11, 1 st Floor, Paradigm B, Mindspace,Malad(W) Mumbai-64	M/s. Elster Metering Pvt. Ltd., Unit No. 11, 1 st Floor, Paradigm B, Mindspace,Malad(W) Mumbai-64	Not Complied. For details refer Test Report No.: UARC/PL/T0084/2011 Dated: 19.08.2011
	Rating	3x240V, 5-10A, I _b =5A, I _{max} =10A,50Hz, Cl. 0.5s			
	Meter Category	Category C			
	Number of Commn. Ports	TWO – RS 232 & OPTICAL			
45	Designation [Implementation Under Test (IUT)]	3Phase 4Wire LTCT operated Energy Meter	M/s. Elster Metering Pvt. Ltd., Unit No. 11, 1 st Floor, Paradigm B, Mindspace,Malad(W) Mumbai-64	M/s. Elster Metering Pvt. Ltd., Unit No. 11, 1 st Floor, Paradigm B, Mindspace,Malad(W) Mumbai-64	Complied. For details refer Test Report No.: UARC/PL/T0088/2011 Dated: 19.08.2011
	Rating	3x240V, 5-10A, I _b =5A, I _{max} =10A,50Hz, Cl. 0.5s			
	Meter Category	Category C			

Sl. No.	Particulars of sample tested		Manufacturer details	Customer details	Inference
	Number of Commn Ports	TWO – RS 232 & OPTICAL			
46	Designation [Implementation Under Test (IUT)]	Three Phase CT operated Static Trivector Meter	M/s. Omne Agate System Pvt Ltd., No. 99, MN Complex, II Floor, Greams Road, Chennai – 600 006	M/s. Omne Agate System Pvt Ltd., No. 99, MN Complex, II Floor, Greams Road, Chennai – 600 006	Not Complied. For details refer Test Report No.: UARC/PL/T0095/2011 Dated: 19.08.2011
	Rating	3x240V, 5A, 50Hz, CI. 0.5s			
	Meter Category	Category C			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			
47	Designation [Implementation Under Test (IUT)]	Three Phase CT operated Static Trivector Meter	M/s. Omne Agate System Pvt Ltd., No. 99, MN Complex, II Floor, Greams Road, Chennai – 600 006	M/s. Omne Agate System Pvt Ltd., No. 99, MN Complex, II Floor, Greams Road, Chennai – 600 006	Complied. For details refer Test Report No.: UARC/PL/T0103/2011 Dated: 27.09.2011
	Rating	3x240V, 5A, 50Hz, CI. 0.5s			
	Meter Category	Category C			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			
48	Designation [Implementation Under Test (IUT)]	3 Phase Multi-Function Meter	M/s. EASUN REYROLLE LTD., 98, Sipcot Industrial Complex, Hosur - 635126	M/s. EASUN REYROLLE LTD., 98, Sipcot Industrial Complex, Hosur - 635126	Not Complied. Test Report not issued as per customer request.
	Rating	3x240V, -/5A, 50Hz, Class 0.5s			
	Meter Category	Category C			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			
49	Designation [Implementation Under Test (IUT)]	3Phase 3Wire ac static CT/PT HT-Trivector Meter	M/s. Genus Power Infrastructures Ltd., Works-1: SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022 Works-2: Plot No.-12, Sector-4, IIE, Sidcul, Haridwar, Uttarakhand	M/s. Genus Power Infrastructures Ltd., Works-1: SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022 Works-2: Plot No.-12, Sector-4, IIE, Sidcul, Haridwar, Uttarakhand	Complied. For details refer Test Report No.: UARC/PL/T0130/2011 Dated: 29.12.2011
	Rating	110V, -/1A, 50Hz, CI. 0.5s			
	Meter Category	Category A			
	Number of Commn Ports	TWO – RS 485 & OPTICAL			

Sl. No.	Particulars of sample tested		Manufacturer details	Customer details	Inference
50	Designation [Implementation Under Test (IUT)]	3 Phase Multi Function Meter-LTCT Operated	M/s. Easun Reyrolle Ltd., #17/3, Avekere, Bannerghatta Road, Bangalore - 560076	M/s. Easun Reyrolle Ltd., 389, Rasukurnaki, Hulimava, Bannerghatta Road, Bangalore - 560076	Not Complied. For details refer Test Report No.: UARC/PL/T0014/2012 Dated: 02.04.2012
	Rating	240V, -/5A, 50Hz, Class 0.5s			
	Meter Category	Category C			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			
51	Designation [Implementation Under Test (IUT)]	3 Phase 4 Wire HT (Trivector Meter)	M/s. Genus Power Infrastructures Ltd., Works-1: SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022 Works-2: Plot No.-12, Sector-4, IIE, Sidcul, Haridwar, Uttarakhand	M/s. Genus Power Infrastructures Ltd., Works-1: SPL-3, RIICO Industrial Area, Sitapura, Tonk Road, Jaipur - 302022 Works-2: Plot No.-12, Sector-4, IIE, Sidcul, Haridwar, Uttarakhand	Complied. For details refer Test Report No.: UARC/PL/T0020/2012 Dated: 02.03.2012
	Rating	63.5Volts, -/5Amps, Class 0.5s, 50Hz			
	Meter Category	Category A			
	Number of Commn Ports	TWO – RS 485 & OPTICAL			
52	Designation [Implementation Under Test (IUT)]	LT CT Operated 3 Phase 4 Wire static Energy Meter	M/s. EMCO Ltd. B-3, 57/2, Sanjay Industrial Estate, Waghddara Rd., DADRA, DADRA NAGAR, HAVELI - 396193, INDIA	M/s. EMCO Ltd. Plot No. F-5, Rd. No. 28, Wagle Industrial Estate, Thane-400 604. Mumbai.	Complied. For details refer Test Report No.: UARC/PL/T0023/2012 Dated: 16.03.2012
	Rating	3x240V, Ib=5A, Imax=10A, 50Hz, Class 0.5s			
	Meter Category	Category C			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			
53	Designation [Implementation Under Test (IUT)]	3 Phase 4 Wire Energy Meter	M/s. Landis+Gyr Limited Village:Thana, Paragana:Dharampur, P.O. Baddi Tehsil: Nalagarh, Dist: Solan, Himachal Pradesh – 173205, India.	M/s. Landis+Gyr Limited Village:Thana, Paragana:Dharampur, P.O. Baddi Tehsil: Nalagarh, Dist: Solan, Himachal Pradesh – 173205, India.	Complied. For details refer Test Report No.: UARC/PL/T0027/2012 Dated: 02.04.2012
	Rating	3x240V(P-N), 415V (P-P), 3x-/5A, (Imax:10A)			
	Meter Category	Category C			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			
54	Designation [Implementation Under Test (IUT)]	3 Phase 4 Wire Energy Meter LT CT Operated	M/s. Landis+Gyr Limited Village:Thana, Paragana:Dharampur, P.O. Baddi Tehsil: Nalagarh, Dist: Solan, Himachal Pradesh – 173205, India.	M/s. Landis+Gyr Limited Village:Thana, Paragana:Dharampur, P.O. Baddi Tehsil: Nalagarh, Dist: Solan, Himachal Pradesh – 173205, India.	Complied. For details refer Test Report No.: UARC/PL/T0036/2012 Dated: 03.05.2012
	Rating	3x240V/415V, 3x-/5A (10)A, CT Ratio: 40, 50 Hz, Cl.0.5s			
	Meter Category	Category C			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			

Sl. No.	Particulars of sample tested		Manufacturer details	Customer details	Inference
55	Designation [Implementation Under Test (IUT)]	3 Phase 4 Wire Energy Meter LT CT Operated	M/s. Landis+Gyr Limited Village:Thana, Paragana:Dharampur, P.O. Baddi Tehsil: Nalagarh, Dist: Solan, Himachal Pradesh – 173205, India.	M/s. Landis+Gyr Limited Village:Thana, Paragana:Dharampur, P.O. Baddi Tehsil: Nalagarh, Dist: Solan, Himachal Pradesh – 173205, India.	Complied. For details refer Test Report No.: UARC/PL/T0037/2012 Dated: 03.05.2012
	Rating	3x240V/415V, 3x-/5A (10)A, CT Ratio: 40, 50 Hz, CI.0.5s			
	Meter Category	Category A			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			
56	Designation [Implementation Under Test (IUT)]	3 Phase 4 Wire Energy Meter LT CT Operated	United Telecoms Ltd., 18A/19, Doddanekundi Industrial Area, II – Phase, Mahadevpura Post, Bangalore - 560048	United Telecoms Ltd., 18A/19, Doddanekundi Industrial Area, II – Phase, Mahadevpura Post, Bangalore – 560048	Not Complied. For details refer Test Report No.: UARC/PL/T0038/2012 Dated: 26.04.2012
	Rating	3x240V, 5 - 10A, 50 Hz, CI.0.5s			
	Meter Category	Category A			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			
57	Designation [Implementation Under Test (IUT)]	3 Phase 4 Wire Energy Meter LT CT Operated	M/s. Landis+Gyr Limited Village:Thana, Paragana:Dharampur, P.O. Baddi Tehsil: Nalagarh, Dist: Solan, Himachal Pradesh – 173205, India.	M/s. Landis+Gyr Limited Village:Thana, Paragana:Dharampur, P.O. Baddi Tehsil: Nalagarh, Dist: Solan, Himachal Pradesh – 173205, India.	Complied. For details refer Test Report No.: UARC/PL/T0039/2012 Dated: 07.05.2012
	Rating	3x240V/415V, 3x-/5A (Imax: 10)A, 50 Hz, CI.0.5s			
	Meter Category	Category A			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			
58	Designation [Implementation Under Test (IUT)]	3 Phase 4 Wire Energy Meter LT CT Operated	United Telecoms Ltd., 18A/19, Doddanekundi Industrial Area, II – Phase, Mahadevpura Post, Bangalore - 560048	United Telecoms Ltd., 18A/19, Doddanekundi Industrial Area, II – Phase, Mahadev-pura Post, Bangalore – 560048	Complied for Partial testing. For details refer Test Report No.: UARC/PL/T0044/2012 Dated: 21.05.2012
	Rating	3x240V, 5 - 10A, 50 Hz, CI.0.5s			
	Meter Category	Category A			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			
59	Designation [Implementation Under Test (IUT)]	Electronic Trivector meter	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	Complied. For details refer Test Report No.: UARC/PL/T0058/2012 Dated: 19.06.2012
	Rating	3x63.5V, 1-2A, 50 Hz, CI.0.2s			
	Meter Category	Category B			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			

Sl. No.	Particulars of sample tested		Manufacturer details	Customer details	Inference
60	Designation [Implementation Under Test (IUT)]	3 Phase 4 Trivector Meter LT CT Operated	United Telecoms Ltd., 18A/19, Doddanekundi Industrial Area, II – Phase, Mahadevpura Post, Bangalore - 560048	United Telecoms Ltd., 18A/19, Doddanekundi Industrial Area, II – Phase, Mahadevpura Post, Bangalore - 560048	Complied. For details refer Test Report No.: UARC/PL/T0064/2012 Dated: 19.07.2012
	Rating	3x240V, 200/5A, 50 Hz, Cl.0.5s			
	Meter Category	Category C			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			
61	Designation [Implementation Under Test (IUT)]	3 Phase 4 Wire Energy Meter HT CT Operated	M/s. Landis+Gyr Limited Village: Thana, Paragana: Dharampur, P.O. Baddi Tehsil: Nalagarh, Dist: Solan, Himachal Pradesh – 173205, India.	M/s. Landis+Gyr Limited Village: Thana, Paragana: Dharampur, P.O. Baddi Tehsil: Nalagarh, Dist: Solan, Himachal Pradesh – 173205, India.	Complied. For details refer Test Report No.: UARC/PL/T0066/2012 Dated: 11.07.2012
	Rating	3x63.5V, 3x5A (Imax: 10A), 50 Hz, Cl.0.5s			
	Meter Category	Category C			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			
62	Designation [Implementation Under Test (IUT)]	3 Phase 4 Wire Energy Meter HT CT Operated	M/s. Landis+Gyr Limited Village: Thana, Paragana: Dharampur, P.O. Baddi Tehsil: Nalagarh, Dist: Solan, Himachal Pradesh – 173205, India.	M/s. Landis+Gyr Limited Village: Thana, Paragana: Dharampur, P.O. Baddi Tehsil: Nalagarh, Dist: Solan, Himachal Pradesh – 173205, India.	Complied. For details refer Test Report No.: UARC/PL/T0067/2012 Dated: 11.07.2012
	Rating	3x63.5V, 3x5A (Imax: 10A), 50 Hz, Cl.0.5s			
	Meter Category	Category A			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			
63	Designation [Implementation Under Test (IUT)]	3 Phase 4 wire Energy Meter HTCT Operated	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli, Mysore - 570018	Complied. For details refer Test Report No.: UARC/PL/T0071/2012 Dated: 30.07.2012
	Rating	3x63.5V, 1-2A, 50 Hz, Cl.0.5s			
	Meter Category	Category B			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			
64	Designation [Implementation Under Test (IUT)]	3 Phase 4 wire Energy Meter	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal, Hootagalli,	M/s. Larsen & Toubro Limited KIADB Industrial Area, Hebbal,	Complied. For details refer Test Report No.: UARC/PL/T0072/2012 Dated: 30.07.2012
	Rating	3x240V, 5-10A, 50 Hz, Cl.0.5s			
	Meter Category	Category A			

Sl. No.	Particulars of sample tested		Manufacturer details	Customer details	Inference
	Number of Commn Ports	TWO – RS 232 & OPTICAL	Mysore - 570018	Hootagalli, Mysore - 570018	
65	Designation [Implementation Under Test (IUT)]	3 Phase 4 wire Trivector Energy Meter	M/s. Wallaby Metering Systems Pvt., Ltd, M-3, 9 th Street, Dr. VSI Estate, Thiruvanmiyur, Chennai - 600041	M/s. Wallaby Metering Systems Pvt., Ltd, M-3, 9 th Street, Dr. VSI Estate, Thiruvanmiyur, Chennai – 600041	Not Complied. For details refer Test Report No.: UARC/PL/T0087/2012 Dated: 28.08.2012 & Test Report Revision No.: RUARC/PL/T0087/2012 Dated of Issue: 25.09.2012 (Sheet No. 1 of 13).
	Rating	3x240V, -/5A, I _{max} = 10A, 50Hz, Cl. 0.5s			
	Meter Category	Category A			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			
66	Designation [Implementation Under Test (IUT)]	HTCT operated Meter	M/s. United Telecoms Ltd., 18A/19, Doddanekundi Industrial Area, II – Phase, Mahadevapura Post, Bangalore - 560048	M/s. United Telecoms Ltd., 18A/19, Doddanekundi Industrial Area, II – Phase, Mahadevapura Post, Bangalore - 560048	Complied. For details refer Test Report No.: UARC/PL/T0092/2012 Dated: 03.09.2012
	Rating	3x63.5V, 5-10A, 50 Hz, Cl. 0.5s			
	Meter Category	Category C			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			
67	Designation [Implementation Under Test (IUT)]	3 Phase 4 Wire LTCT operated Energy Meter	M/s. Matrix Energy Pvt. Ltd, Soni Arcade, No.242, 2nd Floor, 7th Cross, 6th Block, Banashankari 3rd Stage, Bangalore-560085.	M/s. Matrix Energy Pvt. Ltd, Soni Arcade, No.242, 2nd Floor, 7th Cross, 6th Block, Banashankari 3rd Stage, Bangalore-560085.	Complied. For details refer Test Report No.: UARC/PL/T0093/2012 Dated: 07.09.2012
	Rating	3x240V, -/5A, I _{max} =10A, 50 Hz, Cl. 0.5s			
	Meter Category	Category C			
	Number of Commn Ports	TWO – RS 485 & OPTICAL			
68	Designation [Implementation Under Test (IUT)]	3 Phase 4 wire Trivector Energy Meter	M/s. Wallaby Metering Systems Pvt., Ltd, M-3, 9 th Street, Dr. VSI Estate, Thiruvanmiyur, Chennai - 600041	M/s. Wallaby Metering Systems Pvt., Ltd, M-3, 9 th Street, Dr. VSI Estate, Thiruvanmiyur, Chennai – 600041	Complied for Partial testing. For details refer Test Report No.: UARC/PL/T0098/2012 Dated: 25.09.2012
	Rating	3x240V, -/5A, I _{max} = 10A, 50Hz, Cl. 0.5s			
	Meter Category	Category A			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			
69	Designation [Implementation Under Test (IUT)]	3P4W Electronic Trivector Meter	M/s. Wallaby Metering Systems Pvt., Ltd, M-3, 9 th Street, Dr. VSI Estate, Thiruvanmiyur, Chennai - 600041	M/s. Wallaby Metering Systems Pvt., Ltd, M-3, 9 th Street, Dr. VSI Estate, Thiruvanmiyur, Chennai - 600041	Complied. For details refer Test Report No.: UARC/PL/T0107/2012 Dated: 12.10.2012
	Rating	3x63.5V, I _b = -/1A, I _{max} = 2A, 50Hz, Cl. 0.2s			
	Meter Category	Category B			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			

Sl. No.	Particulars of sample tested		Manufacturer details	Customer details	Inference
	Ports				
70	Designation [Implementation Under Test (IUT)]	3 Phase 4 Wire, ac Static Transformer operated ABT Compliant HT Trivector Meter	M/s. Genus Power Infrastructures Ltd., Ricco Indl. Area, Sitapura, Tonk Road, Jaipur - 302022 Works-2: Plot No.12, Sector-4, IIE, Sidcul, Haridwar (UK). Works-3: Plot No. 9, Sector-2, IIE, Sidcul, Haridwar (UK).	M/s. Genus Power Infrastructures Ltd., SPL-3, Ricco Indl. Area, Sitapura, Tonk Road, Jaipur - 302022	Complied. For details refer Test Report No.: UARC/MPL/T0001/2013 Dated: 11.01.2013
	Rating	3x63.5V, 3x(-/5)A, 50Hz, Cl. 0.2s			
	Meter Category	Category B			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			
71	Designation [Implementation Under Test (IUT)]	3 PH, 4 Wire, AC Static Trivector Meter (LTCT operated)	M/s. Linkwell Telesystems Pvt. Ltd., B-45, Electronic Complex, Kushaiguda, Hyderabad - 62	M/s. Linkwell Telesystems Pvt. Ltd., B-45, Electronic Complex, Kushaiguda, Hyderabad - 62	Complied. For details refer Test Report No.: UARC/MPL/T0007/2013 Dated: 15.02.2013
	Rating	3x240V, -/5A (CTR:20), 50Hz, Cl. 0.5s			
	Meter Category	Category C			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			
72	Designation [Implementation Under Test (IUT)]	3P, 4W Trivector Energy Meter	M/s. Wallaby Metering Systems Pvt. Ltd, M-3, 9 th Street, Dr. VSI Estate, Thiruvanmiyur, Chennai – 600 041	M/s. Wallaby Metering Systems Pvt. Ltd, M-3, 9 th Street, Dr. VSI Estate, Thiruvanmiyur, Chennai – 600 041	Complied. For details refer Test Report No.: UARC/MPL/T0011/2013 Dated: 25.02.2013
	Rating	3x63.5V, Ib: -/5A, I _{max} : 10A, 50Hz, Cl. 0.2s			
	Meter Category	Category B			
	Number of Commn Ports	TWO – RS 232 & OPTICAL			